


The New Owerri Digital Village Timeline

Timeframe	Deliverable	Activities	Responsibility
July 2009 - December 2009	Raise \$300,000 for the building of the "New Owerri Digital Village", West Africa's first green community <u>technology and learning center</u> .	Word of mouth, employee giving campaigns, letters to funders and grant applications to donor agencies.	YTF / RREDS
August 2009	Partnership selection	Identify experienced partners and like-minded <u>stakeholders including architects and developers</u> .	RREDS
September 2009	Design Schemes and construction materials determined	Prototypes and sketches designed. Estimates determined for construction materials based on various <u>vendors</u> .	RREDS (in collaboration with Architect and local <u>manufacturers</u>).
October 2009	Finalize budget	Review proposed budget to incorporate stakeholder and <u>partner feedback</u>	YTF / RREDS
November 2009	Purchase Land	Audit zoning requirements	YTF / RREDS
December 2009	Selection of Architecture Firm and <u>Final Design</u>	Bid Project Out to final list of architecture firms.	RREDS (In collaboration with <u>Architect</u>)
January 2010	Community mobilization and buy-in	Organize focus groups with community members and meet with local leaders to gain input on building design to ensure its economic and technical viability with <u>respect to local tradition and culture</u> .	YTF
February 2010	New Owerri Digital Village Building Support Board Established	Board will disseminate information to the local community about the benefits of sustainable <u>construction and timing for development</u> .	YTF
February 2010 - April 2010	Finalize sustainable construction methodology.	Review and sign off on construction documents and schematics.	YTF / RREDS / ARCH
April 2010	Construction Begins	General Contractor begins Construction of Phase I for the New Owerri Digital Village, Construction Monitoring	RREDS (in collaboration with Architect and General <u>Contractor</u>).
May 2010 - September 2010	Green Technology Curriculum	Begin authoring and compilation of green technology curriculum - teacher training guides and student lessons	YTF / RREDS
June 2010 - September 2010	Train the Trainers	Training for local community members and YTF staff on <u>green technology</u> .	YTF / RREDS
March 2011	Phase I Construction Complete	Ongoing construction	RREDS (in collaboration with Architect and General <u>Contractor</u>).
April 2011	The New Owerri Digital Village is <u>unveiled</u>	Project construction complete	YTF / Community -at-Large
September 2011	Phase II Construction Complete	Project construction complete	RREDS (in collaboration with Architect and General <u>Contractor</u>).

NEW OWERRI DIGITAL VILLAGE - TIMELINE



Phase I Complete:
The New Owerri Digital Village is unveiled

Phase II Complete

YTF - Youth for Technology Foundation
 RREDS - Renewable Real Estate Development Solutions
 ARCH - Architect (to be selected)
 GC - General Contractor (to be selected)