

Global Giving
Status of Villages Undergoing Hydraulic Ram Pump Installation-
Negros, Phillipines

Last update:
6/20/2008

Location	POPULATION (households / people)	CURRENT PHASE (Technical study; Seeking Funds; Construction; Finished)	BUDGET (revised 03/2008)	local CONTRIBUTION (Local Gov, AIDFI, Community, local organizations)	CONTRIBUTIONS FROM GLOBAL GIVING, GREEN EMPOWERMENT, & other foundations.
13 technical studies		completed 2007	\$ 2,780	\$ -	\$ 2,780
1 Amin/Isabela	80 households / 480 people	completed Feb 2008 see photos	\$ 6,225	\$ 3,725	\$ 2,500
2 Bayhao	300 households / 1,800 people	completed Feb 2008	\$ 6,312	\$ 6,312	
3 Canlandog	100 households / 600 people	Funded - planning construction	\$ 6,607	\$ 6,607	
4 Purok Lacson	300 households /1,800 pple	Funded - planned June 2008	\$ 6,286	\$ 6,286	
5 Purok Lopues	130 households / 780 people	underway - completion 7/2008	\$ 14,880	\$ 14,880	
6 Nangka & Minaluha	120 households / 720 people	completed Jun 2008 see photos	\$ 12,134	\$ 12,134	
7 Maghumay	90 households / 540 people	Seeking political commitment	\$ 7,191		partial funds raised
8 Candabong	70 households/ 420 people	cancelled			
9 Buenavista	100 households / 600 people	Funded - planning construction	\$ 11,295	\$ 11,295	
10 Bug-as	30 households / 180 people	Funded - planned Oct 2008	\$ 6,895	\$ 5,749	\$ 1,146
11 Sikatuna	100 households / 600 people	Seeking Financing	\$ 12,838		\$12,838 sought
12 Balicotoc	80 households / 480 people	cancelled			
13 Paytan & Mabini	150 households /900 people	cancelled			
Antawan	35 households /210 people	Seeking local Financing	\$ 10,015		
Lacson (2)	60 households /360 people	Funded - planned June 2008	\$ 6,286	\$ 6,286	
Mahalang	70 households /420 people	almost funded - planning	\$ 12,500	\$ 12,500	
Committed unassigned funds					\$ 2,500
Total cluster plan target	1515 households /9090 people		\$ 122,245	\$ 95,790	\$ 26,455
Commitment to-date			\$ 94,701	\$ 85,775	\$ 8,926
Total still needed			\$ 27,544	\$ 10,015	\$ 17,529

==

==