

PROGRESS REPORT

NOVEMBER 4, 2023

A Franciscan Education: To Cherish the Love of Nature

ST. FRANCIS TRAINING COLLEGE NYAMONGE

Tel 254743059202
Fax [Fax]

P.O Box 7216-40100
Kisumu, Kenya
Email:
ftcnnyamonge2014@gmail.com

www.
ftcnnyamonge2014@gmail.com

Contents

DIRECTOR'S MESSAGE	1
GOAL OF THE PROJECT	2
GLOBAL DISBURSMENT	3
PROJECT STATUS	4
OUTLOOK FOR FUTURE YEARS	5

DIRECTOR’S MESSAGE

At this point in the process, it is imperative to note that 70% of our goal, to *Provide-Clean-Water-To-Over-1800-Nyamongees*, has been achieved, and its impact has been realized. As we come to the end of the year 2023, I wish to report to Our Global Giving Partners that we have successfully constructed a two-door Kindergarten Classroom, which is a major impact of our project to *Provide-Clean-Water-To-Over-1800-Nyamongees*. With the presence of a Borehole, we had enough water on the construction site that sailed us through the process of construction successfully. The quantity and quality of water required, either for preparation of mortar, mixing of cement concrete and for curing work, or even for other domestic purposes, was well in place. Plumbing work has been done and this water has now been channeled for use in the new Kindergarten Classroom, practically for everything.

In retrospect, we appreciate prioritizing the project, to *Provide-Clean-Water-To-Over-1800-Nyamongees*, as Goal # 1., in our *Institutional Strategic Plan*. The Goal was well aligned with the mission, vision, and values, thereby providing a smooth glide from one project to the next.

As we forge ahead, we remain focused to completing the other 30% before the year end. Our dream, to transform this Community by working towards responding to the sixth sustainable goal of providing clean water and sanitation, as noted in my earlier report, is on course. We will be able to address the SDG # 1: No poverty, and the SDG # 4: Quality education. Our long-term goal is to contribute meaningfully to the growth of Nyamonge Community and the society at large.

We look forward to completing the project to *Provide-Clean-Water-To-Over-1800-Nyamongees*, as it will provide a ladder to many other income generating projects on-campus.

We therefore boldly, embrace every opportunity available, to help achieve this goal.

We invite all our donors to join us in working towards realizing this goal.

We feel privileged to work with you!

Sister Celine Omolo, FSJ, Ed. D
 Director, St. Francis Training College Nyamonge



“The planet gets only one opportunity to experience your unique and powerful contributions, so share all that you are capable of at this moment” (Eric Jensen).

Table 1. Goal of the Project

Title: Provide-Clean-Water-To-Over-1800-Nyamongean		
Objective: -Drill a borehole		
<ul style="list-style-type: none"> - Install a Hybride solar pump - Install a water tower - Install a digital kiosk 		
Particulars	Allocation	
Amount	Ksh.	US \$
Borehole Drilling	2,070,000.00	20,700.00
Water Tower & Solarization of The Pumping System	2,401,100.00	24,011.00
Digital Water Kiosk	733,133.0	7,331.33
Project Total	5,204,233.00	52,042.33
Global Giving Target	4,500,000.00	45,000.00

This is work in Progress.

GLOBAL DISBURSMENT

Disbursement ID:		Below	
Project Title:		Provide-Clean-Water-To-Over-1800-Nyamongean	
Institution:		St. Francis Training College Nyamonge	
Date	Activity	Disbursement ID	Amount \$
10/25/2021	September Global Giving Accelerator	387586	\$ 607.33
03/30/2022	Matching Grant	418128	\$ 305.06
05/26/2022	Little by little Fund Raising	430347	\$ 590.83
10/26/2022	Little by Little Matching Funds		\$ 0.00
05/24/2023	Little by little Fund Raising	506497	\$ 305.61
09/30/2023	Matching Grant		\$0.00
Total			\$ 1,808.61

PROJECT STATUS

Table 2: Project Status

ACTIVITY	SOURCE OF FUNDS	AMT US \$	Status
1. Drilling Borehole	Total Cost	20,700.00	
2. Actual Borehole drilling	Direct funding	19,309.36	Complete
3. Water Pump Installation	Global Giving Disbursement	607.33	Complete
	Global Giving Disbursement	305.06	
	Global Giving Disbursement	590.83	
4. Solarization of the pump	Direct Funding	5,300.00	Complete
5. Plumbing work	Global Giving Disbursement	305.61	Partial
6. Water Tower	-	24,011.00	Pending
7. Digital Kiosk	-	7,331.33	Pending

Note: Phase one and Phase two of the project has been cleared with direct funding and funds from the Global Giving disbursement.


Plumbing work has begun with Global disbursement

OUTLOOK FOR FUTURE YEARS

As we come to the end of the year 2023, we eagerly look forward to a successful completion of this project, with great hopes to begin the year 2024 with a new project. Evidently, the culmination of this project will be an opened door to numerous innovative projects moving forward.

The choice to begin with the project to *Provide-Clean-Water-To-Over-1800-Nyamongians*, was indeed the right one. We are certain that we are on the right tract and that our dream to build a home for the mass will be realized with this project. While we are not there yet, we know that partnering with like-minded donors, benefactors and well-wishers, this goal is achievable. Our call for service to humanity will be realized, and hopefully passed on to all pupils and students who will matriculate at St. Francis Training College Nyamonge.

We feel honored to work with you!



Sister Celine Omolo, FSJ, Ed. D
Director, St. Francis Training College Nyamonge
ST. FRANCIS TRAINING COLLEGE NYAMONGE
P.O Box 7216-40100
Kisumu, Kenya
Email: ftcnnyamonge2014@gmail.com
Tel 254743059202

